



Personal Injury Safety Alert

May 15, 2019



Process: Place and Finish

Date: 5-15-19

Time: 9:00AM

Serious Incident: Major

Fatal Incident: YES

Place of the Occurrence: East Texas

Consequences: Loss of One Life.

Actions Taken: Incident will be reviewed by OSHA

60 MM pump had boom stretched straight out to reach place of finish. While concrete was being pumped, front outriggers sunk into ground under pressure of pump and weight. Boom struck one finisher as it came down ending his life.